



#	Activity ID	Activity Name	Start	Finish	Original Duration	Ekipa	2021					2022					2023					2024					2025								
							M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
1	VP_1 - A.1-1 - AGLOMERACIJA ZADAR/ PODRUĆJE GRADA ZADAR		21-Sep-21 08 A	15-Jun-24 16	819		21-Sep-21 08 A → 15-Jun-24 16																												
2	IZVOĐENJE RADOVA		21-Sep-21 08 A	21-May-24 16	798		21-Sep-21 08 A → 21-May-24 16																												
3	A.1-6. MO Crvene kuće		21-Sep-21 08 A	21-May-24 16	798		21-Sep-21 08 A → 21-May-24 16																												
4	ODVODNJA		21-Sep-21 08 A	21-May-24 16	798		21-Sep-21 08 A → 21-May-24 16																												
5	MK1 L=647,19m Put crvene kuće/ ul. Josipa Hatzea		11-Jan-22 08	04-Apr-22 16	72		11-Jan-22 08 → 04-Apr-22 16																												
6	A4100 Pripremni radovi - MK1 L=647,19m Put crvene kuće/ ul. Josipa Hatzea		11-Jan-22 08	18-Jan-22 16	7	E P 01	█ A4100, Crv. kuće, E P 01																												
7	A4110 Izgradnja i ispitivanje cjevovoda - MK1 L=647,19m Put crvene kuće/ ul. Josipa Hatzea		19-Jan-22 08	04-Apr-22 16	65	E K 05	█ A4110, Crv. kuće, E K 05																												
8	MK2 L=497,70m Licka ulica/ Karlovacki prilazi/ ul. Ante Tresica Pavicica		11-Apr-22 08	14-Jun-22 16	54		11-Apr-22 08 → 14-Jun-22 16																												
9	MK2 - ogranak C49-C27, ogranak C47-C295, ogranak C43-C293, ogranak C32-C50		11-Apr-22 08	14-Jun-22 16	54		11-Apr-22 08 → 14-Jun-22 16																												
10	A4130 Pripremni radovi - MK2 L=497,70m Licka ulica/ Karlovacki prilazi/ ul. Ante Tresica Pavicica		11-Apr-22 08	15-Apr-22 16	5	E P 01	█ A4130, Crv. kuće, E P 01																												
11	A4140 Izgradnja i ispitivanje cjevovoda - MK2 L=497,70m Licka ulica/ Karlovacki prilazi/ ul. Ante Tresica Pavicica		16-Apr-22 08	14-Jun-22 16	49	E K 05	█ A4140, Crv. kuće, E K 05																												
12	MK3 L=425,83m ul. Antuna Dobronica/ ul. Vladimira Vidrica		28-Jun-22 08	24-Aug-22 16	48		28-Jun-22 08 → 24-Aug-22 16																												
13	A4160 Pripremni radovi - MK3 L=425,83m ul. Antuna Dobronica/ ul. Vladimira Vidrica		28-Jun-22 08	02-Jul-22 16	5	E P 01	█ A4160, Crv. kuće, E P 01																												
14	A4170 Izgradnja i ispitivanje cjevovoda - MK3 L=425,83m ul. Antuna Dobronica/ ul. Vladimira Vidrica		04-Jul-22 08	24-Aug-22 16	43	E K 05	█ A4170, Crv. kuće, E K 05																												
15	MK4 - ogranak C80-C75 L=100,38m ul. Josipa Hatzea		03-Jan-22 08	18-Jan-22 16	13		03-Jan-22 08 → 18-Jan-22 16																												
16	A4190 Pripremni radovi - MK4 - ogranak C80-C75 L=100,38m ul. Josipa Hatzea		03-Jan-22 08	05-Jan-22 16	3	E P 01	█ A4190, Crv. kuće, E P 01																												
17	A4200 Izgradnja i ispitivanje cjevovoda - MK4 - ogranak C80-C75 L=100,38m ul. Josipa Hatzea		07-Jan-22 08	18-Jan-22 16	10	E K 05	█ A4200, Crv. kuće, E K 05																												
18	MK5 L=2000,12m ul. Antuna Augustincica/ ul. Ivana Rendica/ ul. Josipa Hatzea/ ul. Borisa Papandopula		09-Sep-22 08	27-Jul-23 16	262		09-Sep-22 08 → 27-Jul-23 16																												
19	MK5 L=843,37m ul. Ante Mimare Topica/ ul. Dragutina Blažekovica/ ul. Antuna Augustincica		04-Apr-23 08	27-Jul-23 16	95		04-Apr-23 08 → 27-Jul-23 16																												
20	A4220 Pripremni radovi - MK5 L=843,37m ul. Ante Mimare Topica/ ul. Dragutina Blažekovica/ ul. Antuna Augustincica		04-Apr-23 08	15-Apr-23 16	10	E P 01	█ A4220, Crv. kuće, E P 01																												
21	A4230 Izgradnja i ispitivanje cjevovoda - MK5 L=843,37m ul. Ante Mimare Topica/ ul. Dragutina Blažekovica/ ul. Antuna Augustin		17-Apr-23 08	27-Jul-23 16	85	E K 05	█ A4230, Crv. kuće, E K 05																												
22	MK5 - ogranak C103-C152 L=183,25m ul. Bruna V. Lilienberga		14-Mar-23 08	08-Apr-23 16	23		14-Mar-23 08 → 08-Apr-23 16																												
23	A4250 Pripremni radovi - MK5 - ogranak C103-C152 L=183,25m ul. Bruna V. Lilienberga		14-Mar-23 08	18-Mar-23 16	5	E P 01	█ A4250, Crv. kuće, E P 01																												
24	A4260 Izgradnja i ispitivanje cjevovoda - MK5 - ogranak C103-C152 L=183,25m ul. Bruna V. Lilienberga		20-Mar-23 08	08-Apr-23 16	18	E K 05	█ A4260, Crv. kuće, E K 05																												
25	MK5 - ogranak C106-C162 L=436,98m ul. Ivana Rendica/ ul. Mihovila Kombrica		02-Jan-23 08	28-Feb-23 16	49		02-Jan-23 08 → 28-Feb-23 16																												
26	A4280 Pripremni radovi - MK5 - ogranak C106-C162 L=436,98m ul. Ivana Rendica/ ul. Mihovila Kombrica		02-Jan-23 08	07-Jan-23 16	5	E P 01	█ A4280, Crv. kuće, E P 01																												
27	A4290 Izgradnja i ispitivanje cjevovoda - MK5 - ogranak C106-C162 L=436,98m ul. Ivana Rendica/ ul. Mihovila Kombrica		09-Jan-23 08	28-Feb-23 16	44	E K 05	█ A4290, Crv. kuće, E K 05																												
28	MK5 L=207,08m ul. Borisa Papandopula, MK5 L= 329,44m ul. Nikole Šopa/ ul. Josipa Hatzea		09-Sep-22 08	13-Dec-22 16	80		09-Sep-22 08 → 13-Dec-22 16																												
29	A4310 Pripremni radovi - MK5 L=207,08m ul. Borisa Papandopula, MK5 L= 329,44m ul. Nikole Šopa/ ul. Josipa Hatzea		09-Sep-22 08	14-Sep-22 16	5	E P 01	█ A4310, Crv. kuće, E P 01																												
30	A4320 Izgradnja i ispitivanje cjevovoda - MK5 L=207,08m ul. Borisa Papandopula, MK5 L= 329,44m ul. Nikole Šopa/ ul. Josipa Ha		15-Sep-22 08	13-Dec-22 16	75	E K 05	█ A4320, Crv. kuće, E K 05																												

█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone
█ Actual Work
 █ Critical Remaining Work
 ▬ summary



#	Activity ID	Activity Name	Start	Finish	Original Duration	Ekipa	2021												2022												2023												2024												2025											
							M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
61	A4680	Izgradnja vodoopskrbnog cjevovoda - V-15, V-23 L=377,54m ul.Antuna Augustincica, MK5	01-Mar-23 08	18-Mar-23 16	16	E K 05																									■ A4680, Crv. kuce, E K 05																																			
62	V-22 L=334,19m ul. Antuna Augustincica, MK5		14-Dec-22 08	07-Jan-23 16	14														14-Dec-22:08▼ 07-Jan-23 16:																																															
63	A4700	Izgradnja vodoopskrbnog cjevovoda - V-22 L=334,19m ul.Antuna Augustincica, MK5	14-Dec-22 08	07-Jan-23 16	14	E K 05																									■ A4700, Crv. kuce, E K 05																																			
64	V-24 L=124,84m ul. Antuna Augustincica, MK5		11-Apr-23 08	15-Apr-23 16	5																										11-Apr-23:08▼ 15-Apr-23 16:																																			
65	A4720	Izgradnja vodoopskrbnog cjevovoda - V-24 L=124,84m ul.Antuna Augustincica, MK5	11-Apr-23 08	15-Apr-23 16	5	E K 05																									I A4720, Crv. kuce, E K 05																																			
66	V-19 L=54,37m ul. Ive Mašine, MK10		20-Dec-23 08	21-Dec-23 16	2																										20-Dec-23 08▼ 21-Dec-23 16																																			
67	A4740	Izgradnja vodoopskrbnog cjevovoda - V-19 L=54,37m ul.Ive Masine, MK10	20-Dec-23 08	21-Dec-23 16	2	E K 05																									I A4740, Crv. kuce, E K 05																																			
68	V-20 L=60,54m Krbavska ul., MK9		22-Dec-23 08	02-Jan-24 16	3																										22-Dec-23 08▼ 02-Jan-24 16																																			
69	A4760	Izgradnja vodoopskrbnog cjevovoda - V-20 L=60,54m Krbavska ul., MK9	22-Dec-23 08	02-Jan-24 16	3	E K 05																									■ A4760, Crv. kuce, E K 05																																			
70	V-21 L=67,48m ul. Marije Juric Zagorke, MK8		03-Jan-24 08	05-Jan-24 16	3																										03-Jan-24 08▼ 05-Jan-24 16																																			
71	A4780	Izgradnja vodoopskrbnog cjevovoda - V-21 L=67,48m ul.Marije Juric Zagorke, MK8	03-Jan-24 08	05-Jan-24 16	3	E K 05																									I A4780, Crv. kuce, E K 05																																			
72	TEHNIČKI PREGLED		21-May-24 16	15-Jun-24 16	21																										21-May-24 16▼ 15-Jun-24 16																																			
73	A.1-6. MO Crvene kuce		21-May-24 16	15-Jun-24 16	21																										21-May-24 16▼ 15-Jun-24 16																																			
74	A7210	Dovršetak Radova / Dijela radova -A.1-6. MO Crvene kuce		21-May-24 16	0																										◆ Dovršetak Radova/ Dijela																																			
75	A7190	Obavljanje Tehničkog pregleda -A.1-6. MO Crvene kuce	22-May-24 08	07-Jun-24 16	14																										■ A7190, Crv. kuce,																																			
76	A7200	Izdavanje potvrde o preuzimanju -A.1-6. MO Crvene kuce	08-Jun-24 08	15-Jun-24 16	7																										■ A7200, Crv. kuce,																																			
77	KRAJ RADOVA		15-Jun-24 16	15-Jun-24 16	0																										15-Jun-24 16▼ 15-Jun-24 16																																			
78	A7740	Dovršetak Radova		15-Jun-24 16	0																										◆ Dovršetak Radova																																			